

2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
11	Dutch Lane Bridge No. 17 Rehabilitation Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	Ellis Engineering	Contract Awarded	July 31 Completion
12	Frost Rd Bridge No. 20 Removal Study	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Not Started	Award RFP Q3
13	Culvert Replacement Program	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Preparing Program Tender	Tender Q3
14	Charles St. Storm Sewer Diversion	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	IBI Group	Design Contract Awarded	Tender in August
15	Road Resurfacing and Rehabilitation Program	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	Norjohn Contracting Inc.	Ongoing	95% complete.
16	Drake Ave & Neighbourhood Reconstruction Project	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	UEM Consulting /Nexterra	Ongoing	Construction until October



2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
17	Ninth St Retaining Wall Replacement	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	Ellis Engineering	RFQ results for the original design were too costly/over budget	Modifying design for a more cost effective option Issued a revised RFQ in August
18	Academy St Utility Relocations	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	KTH/Enbridge	Design near complete	Gasmain relocations Q3
19	Twenty Third St Urbanization Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Not Started	Award design RFP Q3
20	Public Works Vehicle (VC13) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	TBD	Bulk tender is currently issued	Award tender in Q3
21	Dump Truck (VD-20) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	TBD	Developing specifications for tender document	Issue Tender Q3
22	Cargo Van (VV18) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	Grimsby Ford	Vehicle ordered	Expected delivery date September 2017


2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
23	Riding Mower (EL83) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	Ben Berg Farm Equipment	Mower delivered and ready for service	
24	Ice Resurface (EM25) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	TBD	Not Started	Finalize tender specifications Q3
25	Pickup Truck (VP-22) Replacement	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	TBD	Tender being advertised	Bulk tender currently issued
26	By-law Vehicle Purchase	Lee Ripenburg Manager, Roads and Fleet 905-563-8205 ext.266	Niagara Motors Ltd.	Truck in service	
27	Larger sized more permanent Digital Driver Feedback Speed Signs	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278		Purchased	

2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
28	Portable Digital Driver Feedback Speed Signs	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278		Purchased	
39	Konkle Creek Remediation Phase 1 (subject to CWWF Grant)	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Town successful in receiving CWWF Funding	Develop project work plan in July
40	Bartlett Rd Watermain Replacement Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	Quartek Group	Design underway	Completion August 31
41	Prudhommes Watermain Upgrade Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Not Started	Subject to finalizing Secondary Plan Processing
42	Victoria Ave QEW Watermain Crossing Replacement (subject to OCIF grant)	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	TBD	Not Started	Funding dependant

2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
31	Fire Hydrant - 5th Ave Reservoir	Adam Allcock Manager, Water & Wastewater 905-563-8205 ext.286	Parsons (Design)	Design complete, tender documents being finalized	Tender in August
32	Vineland West Private Water System Construction	Adam Allcock Manager, Water & Wastewater 905-563-8205 ext.286	Cole (Design)	Design underway.	Issue Tender October
2016 Carry Forward	Popular Dr Retaining Wall Preliminary Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	Ellis Engineering	Field Monitoring	Ongoing field monitoring Consider replacement in 2018
2016 Carry Forward	13th St EA Study	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	CIMA	Council has approved re-opening the road	Implement interim signage and temporary turn around improvements Q3 Budget in 2018 to complete design for re-opening the road

2017 PROJECTS STATUS LIST

As of July 4th, 2017

Finance Capital Project #	Project	Town Manager	Consultant/ Contractor	Status	Next Key Date
2016 Carry Forward	Jordan Village Improvements Study & Design	Walter Neubauer Manager, Technical Services 905-563-8205 ext.278	Parsons & Niagara Region	Awaiting Appeal Results from MOECC	Dependant on MOECC Decision