



Community Investment Update

An update on the construction in your neighbourhood



Aberdeen Road and Hillside Drive Road Reconstruction

Notice Dated: September 24, 2024

PROJECT LOCATION:

Aberdeen Road (King Street to Hillside Drive) & Hillside Drive (Aberdeen Road to Ashby Drive)

PROJECT BACKGROUND

Aberdeen Road and Hillside Drive are rural boundary roads in Beamsville that have experienced increased traffic over the past several years as the community has grown. Increased levels of active transportation alongside deteriorating road conditions and increased vehicle volumes have triggered the need for comprehensive upgrades along these corridors. Our aim is to not only rebuild the roadways, but to enhance them to ensure optimal safety and functionality for all users, both now and in the foreseeable future.

PROJECT UPDATE

The contractor has completed the watermain work, storm work on Hillside Drive, the widening on Hillside Drive, and are working on widening the west side of Aberdeen Road in preparation for the Full Depth Reclamation with Expanded Asphalt Stabilization (FDR EAS).

WHAT TO EXPECT NEXT

Once the widening work is complete, the Contractor will mobilize to have RotoMill on-site to complete the Full Depth Reclamation with Expanded Asphalt Stabilization (FDR EAS). The FDR EAR process will consist of a series of construction vehicles that will slowly and progressively mill the existing asphalt and granular, mix this milled material with new asphaltic cement, and extrude a stabilized base layer. The extruded material is black in colour and resembles a course asphalt surface. Once this stabilized base layer is complete, the road will need to cure for approximately one week (minimum). Please note that immediately after the stabilized material is extruded and compacted, the road can be driven on. This is scheduled for the beginning of October (weather permitting). Following the curing period, the road will then be paved with base asphalt to be followed with top asphalt. Ditching will be completed once the base asphalt course has been placed.

Works still to be completed:

- Retaining walls at King Street
- Concrete curb work
- Driveway Restoration (temporary driveway restorations will occur at each stage of the paving operation as required)
- Speed humps
- Streetlights
- Topsoil and sod restoration
- Line painting

The contractor will provide a 24-hour notice for any disruptions of driveway access.

If you have any questions regarding the project, please contact one of the below team members:

CONTACT INFORMATION

Organization	Role	Contact Information
Town of Lincoln	Project Manager	Jemma Lynch Project Manager (905) 905-563-2799 ext. 264 jlynch@lincoln.ca
CIMA	Project Manager and Contractor Administration	Mike Murray P. Eng Senior Project Manager 289-288-0287 ext. 6836 murray@cima.ca

Speak Up Lincoln Webpage:



speakuplincoln.ca/aberdeen-road-reconstruction-project